

NO.NC/QC/YD/2019-20/W3-VN

Date: 04-02-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to roads and construction of RCC drains at Vishwanagar and surrounding areas in Ward No. 03

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates	Cum	535.91	6	Per 100 cum
2	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878	Cum	9.45	2	Per 50 cum
3	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less	Cum	5.67	1	Per 100 cum
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal	Cum	364.34	14	Per 50 cum
5	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding	Ton	26.60	2	Per Dia
	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate	Cum	264.79	12	Per 50 cum

NO.NC/PMC/YD/2019-20/W3-VN

Date: 04-02-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to roads and construction of RCC drains at Vishwanagar and surrounding areas in Ward No. 03

Item No	Description of work	Unit	Qty
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average	Cum	1112.59
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal	Cum	535.91
3	KSRRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal	Cum	9.45
4	KSRRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed	Cum	5.67
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and down size	Cum	364.34
6	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping	Ton	26.60
7	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with	Sqm	865.62
8	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form	Sqm	77.16
9	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in	Cum	441.31
10	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine	Cum	264.79
11	Vacuum De- writing with vaccum pump and suction mat and compaction with 13" flat roller clubbed with floatiing disc including cost of generator, HOM of	Sqm	1765.25
	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum.		
	KSRRB M300-53. Construction of embankment with approved material	Cum	59.50

13	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size,	Sqm	238.00
14	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm	Nos	502.00
15	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour	Sqm	79.10

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಧೀನದಲ್ಲಿ
ಯಶಸ್ವಿ ಸಂಸ್ಥೆ ಸಂಪನ್ಮೂಲ ಸಂಪನ್ಮೂಲ
ಬಿ.ಬಿ.ಎಂ.ಸಿ. ಬೆಂಗಳೂರು-106

With Regards,
K.R.
For Newzen Consultants Bangalore

